



CERTIFICATE OF ACCEPTANCE		NRCA-PRC-05-F
Refrigerated Warehouse Evaporative Condenser Controls Acceptance		(Page 1 of 4)
Project Name:	Enforcement Agency:	Permit Number:
Project Address:	City:	Zip Code:

<i>Note: Submit one Certificate of Acceptance for each system that must demonstrate compliance.</i>	Enforcement Agency Use: Checked by/Date
---	---

Intent:	<i>Verify that the evaporative condenser has ambient wetbulb following control and fan motor variable speed control</i>
----------------	---

<p>A. Construction Inspection</p> <p>1. Installation. Verify the following:</p> <ul style="list-style-type: none"> <input type="checkbox"/> All condenser fan motors are operational and rotating in the correct direction. <input type="checkbox"/> All condenser fan speed controls are operational and connected to condenser fan motors to operate in unison the fans serving a common condenser loop. <input type="checkbox"/> Temperature sensor used by the controller is mounted in a location that is not exposed to direct sunlight. <input type="checkbox"/> Receiver pressurization valves, such as the outlet pressure regulator (OPR), (if used) are set lower than the drain leg pressure regulator valve setting. <input type="checkbox"/> Drain leg pressure regulator valves (if used) are set below the minimum condensing temperature/pressure setpoint. <p>2. Control System. Verify the following:</p> <ul style="list-style-type: none"> <input type="checkbox"/> Saturated condensing temperature input is the temperature equivalent reading of the condenser pressure sensor. <input type="checkbox"/> Drybulb and relative humidity sensor readings are correctly converted to wetbulb temperature. <input type="checkbox"/> Minimum condensing temperature control setpoint is at 70°F or lower. <input type="checkbox"/> All speed controls are in "auto" mode. <p>3. Field Calibration:</p> <p>Sensors used for control must be calibrated to read accurate from the control system. Calibration values must be documented. Attached field calibration records to this form. The following sensors are used for evaporative condenser control:</p> <ul style="list-style-type: none"> <input type="checkbox"/> Condenser inlet and outlet pressure sensor <input type="checkbox"/> Ambient dry bulb temperature sensor <input type="checkbox"/> Relative humidity sensor <p>The calibrating instruments used to calibrate the sensors used for control must have the following accuracies:</p> <ul style="list-style-type: none"> <input type="checkbox"/> Pressure: ±2.5 psi between 0 and 500 psig <input type="checkbox"/> Temperature: ±0.7°F between -30°F and 200°F <input type="checkbox"/> Relative humidity: ±1% between 5% and 90% RH <p>Notes:</p>



CERTIFICATE OF ACCEPTANCE		NRCA-PRC-05-F
Refrigerated Warehouse Evaporative Condenser Controls Acceptance		(Page 2 of 4)
Project Name:	Enforcement Agency:	Permit Number:
Project Address:	City:	Zip Code:

B. Functional Testing	Results
The system cooling load must be sufficiently high to run the test, i.e. with a condensing temperature above the minimum SCT setpoint. The loads can often be increased somewhat as required to perform the Functional Testing.	
Step 1: Override any conflicting controls before performing functional tests.	
Notes:	
Step 2: Document the current operating conditions and the current setpoints.	
a. Current ambient wetbulb temperature (WBT) <i>Note: If WBT is not available in the controls system, document the drybulb temperature (DBT) and relative humidity (RH). Calculate the current wetbulb temperature based on those values.</i>	°F
b. Current saturated condensing temperature (SCT) or condensing pressure	°F psig
c. Calculate the actual condenser temperature difference (Actual TD) [SCT – WBT]	°F
d. Current SCT or pressure control setpoint	°F psig
e. Current condenser control temperature difference (Control TD)	°F
Notes:	
Step 3: Update the Control TD setpoint to the Actual TD obtained in Step 2. This will be referred to as the “test setpoint.” Allow 5 minutes for condenser fan speed to normalize.	
Step 4: Raise the test setpoint in 1°F increments until the condenser fan control modulates to minimum fan motor speed.	
a. Fan motor speed decreases.	
b. All condenser fan motors serving common condenser loop decrease speed in unison in response to controller output; observed at the control system and at the condenser(s).	
c. Record the minimum fan speed. Enter with units as rpm, Hertz, or percent of full speed.	
Notes:	
Step 5: Lower the test setpoint in 1°F increments until the condenser fan control modulates to increase fan motor speed.	
a. Fan motor speed increases.	
b. All condenser fan motors serving common condenser loop increase speed in unison in response to controller output; observed at the control system and at the condenser(s).	
Notes:	
Step 6: Verify the override minimum SCT setpoint.	
a. Current minimum SCT setpoint	°F
Using the control system, change the minimum condensing temperature setpoint to a value greater than the current operating condensing temperature.	
b. Condenser fan controls modulate to decrease capacity.	
c. All condenser fans serving common condenser loop modulate in unison.	
d. Condenser fan controls stabilize within a 5 minute period.	
Notes:	
Step 7: Restore the Control TD and the minimum SCT setpoint to the values recorded Step #2e and #6a.	
Step 8: Restore any controls disabled in Step #1.	



CERTIFICATE OF ACCEPTANCE		NRCA-PRC-05-F
Refrigerated Warehouse Evaporative Condenser Controls Acceptance		(Page 3 of 4)
Project Name:	Enforcement Agency:	Permit Number:
Project Address:	City:	Zip Code:

C. Testing Results	PASS	FAIL
Step 1: All condenser fan motors serving a common condenser loop decrease speed in unison in response to a higher condenser control TD setpoint. (Pass if all Answers are Yes)		
Step 2: All condenser fan motors serving a common condenser loop increase speed in unison in response to a lower condenser control TD setpoint. (Pass if all Answers are Yes)		
Step 3: The control system overrides the variable setpoint with a minimum SCT setpoint. The override minimum SCT setpoint is 70°F or lower. (Pass if all Answers are Yes)		

D. Evaluation
PASS: All Construction Inspection responses are complete and all Testing Results responses are "Pass"
Notes:



CERTIFICATE OF ACCEPTANCE		NRCA-PRC-05-F
Refrigerated Warehouse Evaporative Condenser Controls Acceptance		(Page 4 of 4)
Project Name:	Enforcement Agency:	Permit Number:
Project Address:	City:	Zip Code:

DOCUMENTATION AUTHOR'S DECLARATION STATEMENT		
1. I certify that this Certificate of Acceptance documentation is accurate and complete.		
Documentation Author Name:	Documentation Author Signature:	
Documentation Author Company Name:	Date Signed:	
Address:	CEA/HERS/ATT Certification Identification (If applicable):	
City/State/Zip:	Phone:	
FIELD TECHNICIAN'S DECLARATION STATEMENT		
I certify the following under penalty of perjury, under the laws of the State of California:		
<ol style="list-style-type: none"> The information provided on this Certificate of Acceptance is true and correct. I am the person who performed the acceptance verification reported on this Certificate of Acceptance (Field Technician). The construction or installation identified on this Certificate of Acceptance complies with the applicable acceptance requirements indicated in the plans and specifications approved by the enforcement agency, and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and signed by the responsible builder/installer and has been posted or made available with the building permit(s) issued for the building. 		
Field Technician Name:	Field Technician Signature:	
Field Technician Company Name:	Position with Company (Title):	
Address:	CEA/HERS/ATT Certification Identification (If applicable):	
City/State/Zip:	Phone:	Date Signed:
RESPONSIBLE PERSON'S DECLARATION STATEMENT		
I certify the following under penalty of perjury, under the laws of the State of California:		
<ol style="list-style-type: none"> I am the Field Technician, or the Field Technician is acting on my behalf as my employee or my agent and I have reviewed the information provided on this Certificate of Acceptance. I am eligible under Division 3 of the Business and Professions Code in the applicable classification to accept responsibility for the system design, construction or installation of features, materials, components, or manufactured devices for the scope of work identified on this Certificate of Acceptance and attest to the declarations in this statement (responsible acceptance person). The information provided on this Certificate of Acceptance substantiates that the construction or installation identified on this Certificate of Acceptance complies with the acceptance requirements indicated in the plans and specifications approved by the enforcement agency, and conforms to the applicable acceptance requirements and procedures specified in Reference Nonresidential Appendix NA7. I have confirmed that the Certificate(s) of Installation for the construction or installation identified on this Certificate of Acceptance has been completed and is posted or made available with the building permit(s) issued for the building. I will ensure that a completed, signed copy of this Certificate of Acceptance shall be posted, or made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections. I understand that a signed copy of this Certificate of Acceptance is required to be included with the documentation the builder provides to the building owner at occupancy. 		
Responsible Acceptance Person Name:	Responsible Acceptance Person Signature:	
Responsible Acceptance Person Company Name:	Position with Company (Title):	
Address:	CSLB License:	
City/State/Zip:	Phone:	Date Signed: